

Harrow Creek WTP: Equipment Schedules

1 Equipment

The schedules below list the plant's pumps, blowers and valves at their rated points.

Table 1a. Raw water pumps

Raw water pumps	Rated point		Motor	
	Capacity (gpm)	TDH (ft)	Power (hp)	Speed (rpm)
P-101A	7,824	134.8	292	1,679
P-101B	8,837	62.5	264	1,160
P-101C	7,650	132.1	177	1,657

Table 1b. Process air blowers

Process air blowers	Rated point		Motor	
	Airflow (scfm)	Pressure (psig)	Power (hp)	Speed (rpm)
B-401	2,837	6.58	49	3,153
B-402	1,632	8.95	57	3,552
B-403	2,164	8.27	70	3,183

Table 2a. Valve schedule (1 of 4)

Valves	Cv	Rating (psi)	Stroke time (s)
V-301	605	141	62.2
V-302	3,963	175	45.4
V-303	902	185	48.1
V-304	2,754	239	54.4
V-305	1,939	266	11.8

Table 2b. Valve schedule (2 of 4)

Valves	Cv	Rating (psi)	Stroke time (s)
V-306	4,528	295	13.3
V-307	4,097	288	60.2
V-308	2,756	186	86.1
V-309	327	289	51.5
V-310	2,033	297	24.2

Table 2c. Valve schedule (3 of 4)

Valves	Cv	Rating (psi)	Stroke time (s)
V-311	261	196	38.6
V-312	3,115	262	31.9
V-313	3,515	199	80.6
V-314	1,963	209	25.9
V-315	2,388	259	39.9

Table 2d. Valve schedule (4 of 4)

Valves	Cv	Rating (psi)	Stroke time (s)
V-316	2,910	125	80.4
V-317	2,057	234	15.4
V-318	3,786	154	62.8
V-319	4,274	238	31.5
V-320	2,346	255	75.3