

Harrow Creek WTP: Equipment Schedules

1 Equipment

The schedules below list the plant's pumps, blowers and valves at their rated points.

Table 1a. Raw water pumps

Raw water pumps	Capacity (gpm)	TDH (ft)	Motor (hp / rpm)
P-101A	7,824	134.8	292 1,679
P-101B	8,837	62.5	264 1,160
P-101C	7,650	132.1	177 1,657

Table 1b. Process air blowers

Process air blowers	Airflow (scfm)	Pressure (psig)	Motor (hp / rpm)
B-401	2,837	6.58	49 3,153
B-402	1,632	8.95	57 3,552
B-403	2,164	8.27	70 3,183

Table 2a. Valve schedule (1 of 4)

Valves	Cv	Rating (psi)	Stroke time (s)
V-301	605	141	62.2
V-302	3,963	175	45.4
V-303	902	185	48.1
V-304	2,754	239	54.4
V-305	1,939	266	11.8

Table 2b. Valve schedule (2 of 4)

Valves	Cv	Rating (psi)	Stroke time (s)
V-306	4,528	295	13.3
V-307	4,097	288	60.2
V-308	2,756	186	86.1
V-309	327	289	51.5
V-310	2,033	297	24.2

Table 2c. Valve schedule (3 of 4)

Valves	Cv	Rating (psi)	Stroke time (s)
V-311	261	196	38.6
V-312	3,115	262	31.9
V-313	3,515	199	80.6
V-314	1,963	209	25.9
V-315	2,388	259	39.9

Table 2d. Valve schedule (4 of 4)

Valves	Cv	Rating (psi)	Stroke time (s)
V-316	2,910	125	80.4
V-317	2,057	234	15.4
V-318	3,786	154	62.8
V-319	4,274	238	31.5
V-320	2,346	255	75.3