Ridgeback: Track and Structure Schedules

1 Track and Structure

Element heights are above the station platform; speeds are design values at the element's entry. Element heights are in metres; lengths, footings and elevations in feet, speeds in miles per hour and loads in kips.

Table 1a. Track elements

Track elements	Height	Entry speed	Vertical g	Lateral g
E1	129	45.6	2.58	0.69
E2	119	57.2	1.51	1.07
E3	162	57.5	3.05	0.45
E4	105	57.3	3.09	0.65
E5	94	63.3	2.78	1.14

Table 1b. Brakes

Brakes	Length	Entry speed	Exit speed	Fins
BR1	56	33.5	13.4	19
BR2	100	29.7	7.2	37
BR3	35	36.9	11.4	20

Table 2a. Support columns (1 of 4)

Support columns	Footing	Load	Base elev.
C-01	8.3	116	717.7
C-02	9.4	265	756.4
C-03	8.5	197	728.6
C-04	5.5	272	731.9
C-05	9.7	228	744.9

Table 2b. Support columns (2 of 4)

Support columns	Footing	Load	Base elev.
C-06	10.2	245	723.5
C-07	10.7	370	728.7
C-08	4.6	306	750.2
C-09	6.4	74	725.1
C-10	11.3	299	723.7

Table 2c. Support columns (3 of 4)

Support columns	Footing	Load	Base elev.
C-11	8.2	360	738.9
C-12	4.3	345	722.7
C-13	4.4	215	724.6
C-14	6.3	72	703.1
C-15	7.9	65	702.2

Table 2d. Support columns (4 of 4)

Support columns	Footing	Load	Base elev.
C-16	5.3	209	722.3
C-17	6.1	66	712.6
C-18	10.3	255	716.7
C-19	7.4	249	719.3
C-20	6.8	224	756.7